

**FORT WAYNE ALLEN COUNTY AIRPORT AUTHORITY AT SMITH FIELD
REHABILITATE RUNWAY 13/31 AND VARIOUS IMPROVEMENTS**

AIP - 09

Agenda

Site and Progress Meeting 16 September, 2009

1. Schedule *Problems with intermediate mix - Test strip failed. Evaluations will be made to determine whether or not to take up the test strip. Contractor needs 5 continuous days of production & paving. Closure 9/28 - 10/5*

2. Contract

b. General

c. Submissions

d. Change Orders

e. Request For Information/clarification.

f. Testing / Scheduled Pre-activity Meetings

3. Environmental / Site Conditions

a. SWPPP Emplacement Inspections

4. Airport Operations

a. Airport Safety

b. Airport Security

c. Barricades and lighting *VASI outage*

5. Site Work & Construction

6. Airfield Lighting

Footer in on Friday for vault
Working on hand holes, vault
Light fixtures in on 10/5
Oct 5th S/D3 opens for 2 wks
while lights on 13/31 are installed.

7. Miscellaneous

- a. Dust Control
- b. Stockpile Management
- c. Haul Route Maintenance
- d. Debris Removal

8. Questions / Concerns

Next meeting.....23 September, 2009