

**FORT WAYNE ALLEN COUNTY AIRPORT AUTHORITY AT SMITH FIELD  
REHABILITATE RUNWAY 13/31 AND VARIOUS IMPROVEMENTS**

**AIP - 09**

**Agenda**

**Site and Progress Meeting 2 September, 2009**

1. Schedule

9/21 - 9/28 closure  
storm sewer work starting next Thursday & will  
continue for 1 week

2. Contract

b. General

c. Submissions

d. Change Orders No change orders → Mod 1 - move lighted wind sock to mid field.

e. Request For Information/clarification. Mod 2 - Installation of survey markers for historical purposes

f. Testing / Scheduled Pre-activity Meetings → Installation of temporary access gate off of Ludwig Rd.

3. Environmental / Site Conditions

a. SWPPP Emplacement Inspections

4. Airport Operations

a. Airport Safety - Good

b. Airport Security - Good

c. Barricades and lighting - On and working

5. Site Work & Construction Reclamation will continue.  
North side of RWY 13 is pulverized. South side should be done today.  
Perimeter rd is pulverized. will be graded and rolled today.  
Stabilization done next Wednesday.  
Thursday - Tact starts 9/10 (No driving on pavement)

6. Airfield Lighting Hand holes delivered 9/9.  
CMT to coordinate with Ivy Tech regarding locates.  
Maintenance Hangar to be without power for 6 hour timeframe. Date and time TBD.  
Electrical vault expected 10/9

7. Miscellaneous

- a. Dust Control - Good
- b. Stockpile Management - Good
- c. Haul Route Maintenance - Good
- d. Debris Removal - Good

8. Questions / Concerns - Stay off perimeter road until Friday (9/4)

Next meeting.....9 September, 2009