

**FORT WAYNE ALLEN COUNTY AIRPORT AUTHORITY AT SMITH FIELD  
REHABILITATE RUNWAY 13/31 AND VARIOUS IMPROVEMENTS  
AIP - 09**

**Agenda**

**Site and Progress Meeting 26 August, 2009**

1. Schedule *Airport Closure 9/21 - 9/28*  
*Project completion 11/20*
  
2. Contract
  - b. General
  - c. Submissions
  - d. Change Orders
  - e. Request For Information/clarification.
  - f. Testing / Scheduled Pre-activity Meetings
  
3. Environmental / Site Conditions
  - a. SWPPP Emplacement Inspections - *all inspections good*
  
4. Airport Operations
  - a. Airport Safety - *Helo Ops over closed areas*
  - b. Airport Security - *Good, no issues*
  - c. Barricades and lighting - *Good, no issues*

5. Site Work & Construction

Storm sewer started 8/25/09  
Everything prepared for reclamation → to start on 8/31  
Perimeter road dressed up next week  
Doct banks are poured

6. Airfield Lighting

still working on delivery time for electrical/vault

7. Miscellaneous

- a. Dust Control - Working to control dust blowing off site.
- b. Stockpile Management - Good, no issues
- c. Haul Route Maintenance - Good, entry off Ludwig for short period of time
- d. Debris Removal - Off site millings used to improve perimeter road.

8. Questions / Concerns

Keep equipment staging to one area

Next meeting.....2 September, 2009